


DATE	QUESTION	ANSWER
18.4.2019	1. C4G-HPPL-ILF-GENER-STR-SPC-802-001 Painting and Coating: "In clause 5.2.2 Field joint coatings – pipe to pipe\sub-clause a) Sleeves shall to be wide of 50 cm and minimal total thickness of 2,4 mm. Bidder would like to clarify if the 2.4mm shall be the supplied thickness or the minimum applied thickness. If 2,4 mm is the applied thickness, does ISO21809-3 apply (thickness on weld = 75 % of the specified minimum thickness)? Or 2,4 mm must be achieved on weld bead too? "	1. The minimal thickness of 2,4 mm is specified for the sleeves „as supplied“ not „as applied“.
	2. C4G-HPPL-ILF-GENER-LIN-SPC-805, article 5.10.1, Padding: "In construction specification , the maximum size of bedding / padding material is 0-8mm. Bidder would like to confirm this value as is commonly accepted 0-25mm."	2. In accordance with TPG 702 04 and Construction Specification C4G-HPPL-ILF-GENER-LIN-SPC-805 Specification the bedding / padding size shall be 0-8 mm.
	3. QA 13 Item 14 - Noise Study: "Employer mentioned the 2 following attachments: - C4G-HPPL-ILF-RU005-BOZ-TZP-004-002 RU Primda - Noise Study - C4G-HPPL-ILF-TU405-BOZ-TZP-004-002 TU Mladotice - Noise Study Would you please send them as Bidder did not find them in documentation."	3. The documents C4G-HPPL-ILF-RU005-BOZ-TZP-004-002 RU Primda - Noise Study and C4G-HPPL-ILF-TU405-BOZ-TZP-004-002 TU Mladotice - Noise Study are attached - please see Annex 1 of this QA 15.
	4. QA 13, item 2 dated on 11.4.2019 Road Crossings - Technical Report ref. C4G-HPPL-ILF-GENER-LIN-TZP-910: "Bidder only received revision 002 of this document. Would you please send revision 005 of this document?"	4. The document C4G-HPPL-ILF-GENER-LIN-TZP-910 Road Crossings - Technical Report in revision 005 was part of DVZ addendum (handed over on a DVD during the negotiation with NET4GAS on 8.-12.4.2019)
23.4.2019	1. C4G-HPPL-ILF-LOT01-NAK-MAN-920-002, Scope of Work for General Contractor, article 5.2 Scope of Early and Preparatory Works: "In article 5.2.n of Scope work for Early Works, Employer is mentioning tree cutting. Bidder understood that tree cutting is authorized only after Notice to Proceed. Please clarify as tree cutting is critical in protected areas depending of authorized periods."	1. N4G confirm bidder understood, tree cutting is after necessary permits and NTP.
	2. C4G-HPPL-ILF-LOT01-NAK-MAN-920-001, 5.5 Site Cleaning, Demobilization and Reinstatement: Bidder would like to receive drawings or description to quantify the amount of works to perform the point i) of article 5.5, Cleaning of fire water basin in Sýrovice as per HZS (fire brigade) requirements.	2. The extent of cleaning can be delivered from the picture below. 
	3. C4G-HPPL-ILF-TU505-ELE-VYK-300-001 - LKS VRSKMAN ELECTRICAL INSTALLATIONS - STATION LAYOUT: "According to the electrical stations layout for LVS VRSKMAN, there are 3 shelters required for STO, ICT & Electrical equipments. However Bidder did not find any details regarding those shelters. Bidder will appreciate if Employer can clarify whether to include these items in bid and if so, to please provide specifications, typicals, or requirements."	3. There shall be placed 3 pillars - for electrical, intrusion protection (STO) and ICT equipment. These shall be included into the bid. Reference is made e.g. to typical drawing C4G-HPPL-ILF-GENER-STAVYK-002.